

COMPLETION REPORT

1. NAME OF WORK :-

Filling of pot holes Main & Cross roads of Bagalagunte Ward
No.14

2. Sanctioned Estimate No. & Date

: EE/DD/AS/114/19-20, Dated:-17.06.2019

: EE/DD/TS/53/18-19, Dated:- 30.01.2019

3. Head of account which is chargeable

: P1771 Zone Works- POW Works

4. Entrustment order No. & DT

: BBMP/EE/DD/VO/394/17-18, Dated: 21.09.2019

5. Name of Beneficiaries

: Umesh N

6a. Time stipulated for completion of work

: 90 days

b. Delay in execution of work

:

7. Measurement recorded in

: M.B. No: 3411

Page No: 341068-69

: M.B 3411

: Page No: 341068-69

:

8. Check measurement of the Asst.

Exe. Eng / Exe. Eng., On:

9. Name of the office / official

Incharge of the work

10. a) Asst. Eng/Junior Eng.

: Sri. Umesh.

b) Asst. Exe. Engineer

: Sri. Vijayakumar

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs.20.00 Lakhs	Rs. 1858600 = ∞	-	Rs. 141400 = ∞

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASST. EXE. ENGINEER